



**Newtonsville Collection System
Tentative Schedule**

Please note that these are tentative dates and work areas subject to weather and construction conditions, material deliveries, available labor and site access.

For manhole locations, see the Newtonsville Project Drawings, under Conveyance, sheets CS-003 to CS-024, located at the following web address:

<https://wrд.clermontcountyohio.gov/2022/03/07/newtonsville-project-plans/>

May 31, 2022:

- A.** Installation of sanitary sewers on site of proposed wastewater treatment plant (WWTP), located at 800 Wright St.; **May 31 to June 17, 2022; Manholes 1-6.**
- B.** Installation of sanitary sewers along Wright St, from proposed WWTP site to intersection with Cross St. **Approximately 4-5 weeks, starting after Item A above is complete; Manholes 7-14.**