



## Newtonsville Collection System Tentative Construction Schedule

**Updated December 15, 2022**

Please note that these are tentative dates and work areas subject to weather and construction conditions, material deliveries, available labor and site access.

For manhole locations, see the Newtonsville Project Drawings, under Conveyance, sheets CS-003 to CS-024, located at the following web address:

<https://wrd.clermontcountyohio.gov/2022/03/07/newtonsville-project-plans/>

### **Waste Water Treatment Plant**

Located at 800 Wright Street, next to the Township building.  
Work has started and will continue until complete; August 2023.

### **Sanitary Sewer Collection System - Anticipated construction area(s) for the next 30 days:**

- A. **Sewer installation** – On Cedarville Road between Wright St. and Main St. **Manholes 31 to 35.**
- B. **Sewer installation** – On Pin Oak St. Finishing at 746 Wright St. and moving to the south end of Pin Oak St. and continuing north to Main St. **Manholes 38-40.**
- C. **Lateral installation** – Various locations along Wright St., Cedarville Road and Pin Oak St. as sewer main is installed. Crew will also address outstanding items in areas where the sewer and lateral installation is complete.

**Note: General Soil Restoration** – Due to weather conditions and the time of year, soil restorations will be limited/temporary until spring of next year when weather conditions allow for proper site preparation and restoration.