



Newtonsville Collection System & Wastewater Treatment Plant Tentative Construction Schedule

Updated June 2, 2023

Please note that these are tentative dates and work areas subject to weather and construction conditions, material deliveries, available labor and site access.

For manhole locations, see the Newtonsville Project Drawings, under Conveyance, sheets CS-003 to CS-024, located at the following web address:

<https://wrd.clermontcountyohio.gov/2022/03/07/newtonsville-project-plans/>

Waste Water Treatment Plant

Located at 800 Wright Street, next to the Township building.
Work has started and will continue until complete; September 2023.

Sanitary Sewer Collection System - Anticipated construction area(s) for the next 30 days:

- A. **Sewer installation is complete.**
- B. **Lateral installation is complete.**
- C. **Concrete Restoration is complete.**
- D. **Asphalt Restoration** is on going.
- E. **Soil Restoration** is on going.

If you any questions or comments regarding your property's restoration, please contact me via email at: crowland@clermontcountyohio.gov.

***Both Projects are currently on schedule to be complete by September, 2023.** Once both projects are complete and on line, you will be notified and provided How to Connect information.